).				etails of					,		<u>J</u>							
		Nature of	Mode of Tender Enquiry	Date of Publicatio n of NIT		of receipt	tenders recd.	names of parties qualified after	names of parties not qualified after technical	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date			Scheduled date of start of work	completio	Actual date of start of work	Actual date of completio n	Reasons for delay if any.
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	341/2018- NWP- BB/Wi-Fi HS & Offload/Vol-	& commissio ning of 1770 indoor & 430 Outdoor	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	BB/I & C	Quadgen Wirless Sol. Pvt.	0.88 Cr.	23.08.2019	30 days from the date of handover of sites by circles	-	-	-
	Cell letter no. MOB- 53/General/ 2017/Pt.II/3 4 dated 15- 03-2019	(for North &		N/A	N/A	N/A	N/A	N/A	N/A	Yes	CM/INS/00 1/2019-20 dated 29- 08-2019		2.8910 crores (all inclusive)	during 16 weeks from PO date	within 16 weeks from from PO date	-		

	T 1 /EC:	A (1 · .:	10	00.44.0046	<del>-</del>	100 40 0046	-	/:\ B.4./	N 171		In 40 4	In a / 1 / 1 /	D 0 40 D	4 4	4	-	-	
3	l ender/EOI	Authorizatio		02.11.2018		03.12.2018			Nil		MM-	M/s Karvy	Rs 3.12 Per	4 months	4 months	-	-	-
	Enquiry No.	n for	tender		system			Karvy				Digikonnect	connect		from PO			
		placement						Digikonnect			2/2019-20				date			
	S&M/WSC							Limited			dated 30-		Charges for					
	C/T-	Orders									08-2019		handling					
		(WO) for											inbound					
		ESTABLIS											calls by					
		HMENT OF											agents					
		PROFESSI											+GST Extra					
													+GST EXIIA					
		ONALLY																
		MANAGED																
		WIRELESS																
		SERVICES																
		CALL																
		CENTERS																
		(WSCC) in																
		all four																
		Zones of																
		BSNL																
		Procureme		27.04.2018	Two bid	16.11.2018	5	(i) M/s	Nil	Yes	PO. No.	M/s HFCL		Phase -1	-	-	-	-
			tender		system			HFCL			CT/PO/02/2		(Excluding	within nine				
	620/2018	Implementa			•			(ii) M/s			019-20			months				
		tion,						Sterlite			Dated		,	from the				
		Installation,						Tech. Ltd.			19.08.2019			date of				
		Commissio						(iii) M/s			10.00.2010			award of				
								Bharat										
		ning,												contract(P				
		Testing,						Electronics						O) Phase-				
		Optimizatio						Ltd. (iv)						2 eighteen				
		n, Training,						M/s ITI Ltd.						months				
		Documenta						(v) M/s L&T						from the				
		tion &						Ltd.						date of				
		Maintenanc												award of				
		e of												contract.				
		Converged																
		Nationwide																
		IP/MPLS																
		De alshara																
		Backbone																
		with 219 X																
		Access																
		Networks																
		and	[															
		Integrated	[														l	
		IMS based																
		Communic	[														l	
		ation	[														l	
		Solution on	[														l	
			[														l	
		Turnkey	[														l	
		Basis For	[														l	
		Defence	[															
		Network															l	
																	l	
																	l	
		•											•					